



15th August 2014

Dr Stefan Zrinzo Azzopardi,
Chairman
Grand Harbour Regeneration Corporation Plc
Floriana.

Dear Dr. Zrinzo Azzopardi,

I, the undersigned, for and on behalf of BIB JV, following a request by GHRC hereby declare that the Joint Venture has already reached practical completion stage on the packages entrusted to it excluding PB 04 and subject to the hereunder. Works yet to be completed, including cleaning and clearing, snags, and other exterior works which do not effect the development of the new Parliament building, including core one external envelope, will be completed during the month of October 2014. All offices will be handed over by the 30th September 2014.

With reference to package PB 05, excluding the metal ceilings (which if not completed will be replaced by another material and thereafter substituted during Parliament's recess and some other minor items, completion is envisaged by the date Parliament will be reconvening.

With reference to PB 04 works progress in accordance with the MP 05 program, some testing has already commenced and will be in full force by the first week of October, however this notwithstanding, you are assured that they will be doing all within their possibility to finish their brief as soon as possible,

For the record it is being stated that the outstanding work packages currently being undertaken on the new Parliament building are: **PB03-3a** building external envelope and chamber stone finishes, **PB04** related to the MEP works including packages **PB08** and **PB10** which have been nominated and novated under **PB04**, **PB05** related to the building finishes and finally **PB06** being the vertical systems installations.

The above is being declared subject to the receipt within the established dates of all furniture and paneling by nominated supplier UNIFOR.

Yours sincerely,

Av. Peter Fenech
BIB JV